



BOND 2016 SNAPSHOT

Update: Dec. 17, 2018

- Stakeholder meetings to be held ahead of construction beginning. Staff is working with principals to schedule meetings with campus stakeholders to inform them about details of construction
 - **Irving Academy**
 - **Bowden Academy**
- Pre-bidding process has begun. Each project will hold its own pre-bidding meeting, where the General Contractor invites subcontractors interested in bidding on various jobs including demolition, concrete and site work, dry wall, painting, windows, electrical, plumbing, mechanical work and more
 - **Davis Middle School pre-bidding meeting** - held on Nov. 29
 - **Sam Houston HS Pre-Bidding meeting** - scheduled for Dec. 18 @ 3:30 p.m. in the auditorium
 - Check out the blog on this process at: <http://saisdbondtre.blogspot.com/2018/12/pre-bidding-process-begins-ahead-of.html>
- The **Mural Preservation Project** is now under Family Engagement Services under the direction of Tiffany Grant
 - Process to be formalized in regards to contacting and meeting with artists, campus leaders to forge best path forward for preservation of pieces
 - First mural preservation meeting held at Sam Houston High School on Dec. 14
 - Two artists and alumni, Bernard Stewart and Victor Mata, discussed the preservation of their murals in the cafeteria. Architecture firm, KAI, presented ideas on how to move forward
 - A follow up meeting will be scheduled
- Project updates:
 - Fox Tech HS: Phasing work being estimated. The total guaranteed maximum price (GMP) expected to go to the Feb. 19 board meeting for approval
 - Irving Academy: GMP presented at Dec. 17 board meeting for approval, construction set to begin January 2019
 - Jefferson HS: Excavation work and selective demolition in the main gym is ongoing. GMP #2 for the remainder of the scope is expected to go to the March 25 board meeting
 - Bowden Academy: GMP will be presented at the Dec. 17 board meeting for approval. Construction set to begin January 2019
 - Rogers MS: 50 percent construction documents submitted. Additional square footage has been added to accommodate Band Program. GMP is expected to go to the board on March 25 for approval
 - Edison HS: GMP to be presented on Dec. 18 and expected to go to the board on Jan. 11 for approval
 - Tafolla MS: CMAR reviewing 50 percent construction documents to develop GMP. GMP expected to go to the board on Feb. 19 for approval
 - Sam Houston HS: Mural preservation project meeting held on Dec. 14. GMP expected to go to the board Feb. 19 for approval
 - J.T. Brackenridge ES: Specifications for asbestos removal under review. Portable classroom buildings are being mobilized for swing space during construction. GMP expected to go to the Jan. 22 board meeting for approval
 - Brackenridge HS: Portable classroom building renovations for swing space construction will be presented at the Dec. 17 board meeting. GMP expected to go to the board March 25 for approval
 - Davis MS: Bids from subcontractors opened Dec. 12 at Joeris Construction office. GMP expected to go to the board Jan. 22 for approval
 - Burbank HS: GMP expected to go to the board March 25 for approval
 - Lanier HS: Mobilization of portable classroom buildings for swing space during construction is being scheduled. GMP expected to go to the board March 25 for approval
- The next Citizens Advisory Committee meeting will be held in January. A date is TBD